



House of Commons  
Committee of Public Accounts

---

**HS2 and Euston**

---

**Tenth Report of Session 2023–24**

*Report, together with formal minutes relating  
to the report*

*Ordered by the House of Commons  
to be printed 24 January 2024*

## The Committee of Public Accounts

The Committee of Public Accounts is appointed by the House of Commons to examine “the accounts showing the appropriation of the sums granted by Parliament to meet the public expenditure, and of such other accounts laid before Parliament as the committee may think fit” (Standing Order No. 148).

### Current membership

[Dame Meg Hillier MP](#) (*Labour (Co-op), Hackney South and Shoreditch*) (Chair)

[Paula Barker MP](#) (*Labour, Liverpool, Wavertree*)

[Olivia Blake MP](#) (*Labour, Sheffield, Hallam*)

[Dan Carden MP](#) (*Labour, Liverpool, Walton*)

[Sir Geoffrey Clifton-Brown MP](#) (*Conservative, The Cotswolds*)

[Gareth Davies MP](#) (*Conservative, Grantham and Stamford*)

[Mr Jonathan Djanogly MP](#) (*Conservative, Huntingdon*)

[Mrs Flick Drummond MP](#) (*Conservative, Meon Valley*)

[Rt Hon Mark Francois MP](#) (*Conservative, Rayleigh and Wickford*)

[Peter Grant MP](#) (*Scottish National Party, Glenrothes*)

[Ben Lake MP](#) (*Plaid Cymru, Ceredigion*)

[Anne Marie Morris MP](#) (*Conservative, Newton Abbot*)

[Sarah Olney MP](#) (*Liberal Democrat, Richmond Park*)

[Sarah Owen MP](#) (*Labour, Luton North*)

[Rt Hon Sir Jeremy Quin MP](#) (*Conservative, Horsham*)

[Gary Sambrook MP](#) (*Conservative, Birmingham, Northfield*)

### Powers

Powers of the Committee of Public Accounts are set out in House of Commons Standing Orders, principally in SO No. 148. These are available on the Internet via [www.parliament.uk](http://www.parliament.uk).

### Publication

© Parliamentary Copyright House of Commons 2024. This publication may be reproduced under the terms of the Open Parliament Licence, which is published at <https://www.parliament.uk/site-information/copyright-parliament/>.

Committee reports are published on the [Committee's website](#) and in print by Order of the House.

### Committee staff

The current staff of the Committee are Lucy Bishop (Committee Operations Officer), Ameet Chudasama (Committee Operations Manager), Kay Gammie (Chair Liaison), Sarah Heath (Clerk), Tim Jarrett (Second Clerk), Rose Leach (Committee Operations Officer), Edward Sheridan (Media Officer) and Melissa Walker (Assistant Clerk).

### Contacts

All correspondence should be addressed to the Clerk of the Committee of Public Accounts, House of Commons, London SW1A 0AA. The telephone number for general enquiries is 020 7219 5776; the Committee's email address is [pubaccom@parliament.uk](mailto:pubaccom@parliament.uk).

You can follow the Committee on X (formerly Twitter) using [@CommonsPAC](#).

# Contents

---

<b>Summary</b>	<b>3</b>
<b>Introduction</b>	<b>4</b>
<b>Conclusions and recommendations</b>	<b>5</b>
<b>1 Value for money of HS2 Phase 1</b>	<b>9</b>
The value for money of continuing with Phase 1	9
Cost escalation	11
<b>2 Closing down HS2 Phase 2</b>	<b>14</b>
Impact of decision to cancel Phase 2	14
Euston	15
Land and property disposal	16
<b>3 Network North</b>	<b>18</b>
<b>Formal minutes</b>	<b>20</b>
<b>Witnesses</b>	<b>21</b>
<b>Published written evidence</b>	<b>21</b>
<b>List of Reports from the Committee during the current Parliament</b>	<b>22</b>



## Summary

This Committee has been reporting its concerns on how High Speed 2 (HS2) has been managed for over a decade, but recent events have left us more concerned about the HS2 programme than ever before. The cancellation of the latter stages of the HS2 programme and operating just Phase 1, from London to the West Midlands will achieve poor value for money for the taxpayer, as the Department for Transport (the Department) acknowledged to us. The Department told us it was still better to complete Phase 1, given the approximately £11 billion of remediation costs (in 2019 prices) that would be incurred if they cancelled the whole programme.

Even before the cancellation of Phases 2a, 2b and East, the costs of HS2 continued to escalate, with HS2 Ltd's estimated costs for Phase 1 now as high as £57 billion against a budget of £44.6 billion (in 2019 prices). HS2 Ltd estimates that inflation since 2019 will add a further £8 billion to £10 billion to the cost, making a total in current prices of up to £67 billion. Poor cost management indicates a failure of governance and oversight across both HS2 Ltd and the Department. This is of great concern given the scale of the challenge they face in resetting the programme to complete Phase 1 and manage the closedown of the other phases, for example in disposing of land and property no longer needed. We are also highly sceptical that the Department will be able to attract private investment on the scale and speed required to make the London terminus station a success.

Alongside managing changes to the HS2 programme, including the impact on Northern Powerhouse Rail, the Department also has work to do to confirm exactly how the £36 billion redirected from HS2 will be used over the next two decades, and how it will manage this long-term portfolio of projects.

Crucially, the Department does not yet understand how HS2 will operate as a functioning railway following recent changes. It is vital the Department now gets to grips with the programme to complete Phase 1 within the estimated range of 2029 to 2033, with HS2 Ltd aiming for 2030, and maximises what value it can for the taxpayer.

## Introduction

---

The High Speed Two (HS2) programme aimed to construct a new high speed, high-capacity railway between London, the West Midlands and the north of England. It consisted of different phases, with Phase 1 (between London and the West Midlands) most advanced. On 4 October 2023, the Prime Minister announced that Phase 1 would continue but that all other phases would be cancelled in response to increasing costs on the programme. The government would instead invest £36 billion (in 2023 prices) from the cancelled phases into other transport programmes and projects as part of its Network North: transforming British transport plan. The government also announced that the HS2 Euston station design would be simplified and that private sector investment would be found to deliver the project, releasing £6.5 billion (in 2023 prices) of planned expenditure. The Department for Transport is the sponsor of the HS2 programme and HS2 Ltd is responsible for delivering it.

The Department published an Accounting Officer Assessment, of whether completing Phase 1 of HS2 between Euston and Birmingham meets the value for money requirements of Managing Public Money. The Department concluded that it did, based on continuing Phase 1 from this point in time, excluding money spent to date (sunk costs estimated at £24.6 billion at 2019 prices), and taking account of the cost of remediation work (estimated at £11 billion at 2019 prices) required were Phase 1 to be cancelled. The Accounting Officer also wrote to us to explain the details of the assessment, setting out the methodology used and the uncertainties in several of the assumptions used. In that letter the Department also confirmed that if it considered Phase 1 as a whole then “Taking an estimated range for the total costs of Phase 1 and assessing them against the estimated total benefits (i.e. including sunk costs and excluding remediation costs) [it] would result in a BCR [Benefit Cost Ratio] range significantly below 1 and would represent poor Value for Money.”

## Conclusions and recommendations

---

1. **HS2 now offers very poor value for money to the taxpayer, and the Department and HS2 Ltd do not yet know what it expects the final benefits of the programme to be.** The Department acknowledges that building just Phase 1 will not be value for money because total costs will significantly outweigh benefits. However, in October 2023 the Department's Accounting Officer did assess that, excluding the £23 billion that had been spent to date (in 2019 prices), it was value for money to continue and complete Phase 1. There are many uncertainties in this assessment and we were left with little assurance over the calculations. In particular, the Department needed to include as a benefit the £11 billion (in 2019 prices) of costs avoided from not cancelling the whole project, in order to justify continuing. Even with such assumptions the potential benefits are low, with between £1.10 and £1.80 of benefit for every £1 to be spent completing the project. The Department also has further work to do to before it fully knows what the potential benefits will be. The Department will now need to revise its business case for Phase 1, which it expects to complete during the first half of 2024.

### **Recommendation 1:**

- a) *In its revised business case, the Department should set out clearly how it has sought to maximise benefits from Phase 1, what benefits it will now plan to deliver and how it will measure success; and*
  - b) *It should also set out when it will produce its benefits realisation plan and, as part of that, how it will work across government and local authorities to deliver the outcomes it seeks.*
2. **Costs have continued to escalate and the Department and HS2 Ltd do not know how much the programme will now cost.** This Committee has repeatedly raised concerns about the Department's and HS2 Ltd's management of costs. But, despite our warnings and recommendations, costs have continued to rise. The Department's estimate of how much it will cost to complete Phase 1 is now £45 billion to £54 billion (in 2019 prices), above a budget of £44.6 billion that had been reset only three years previously in 2020. HS2 Ltd is estimating an even higher range, of from £49 billion to £57 billion (also in 2019 prices). HS2 Ltd estimates that inflation since 2019 will add a further £8 billion to £10 billion to the cost. HS2 Ltd has not been able to constrain costs in its main works civils contracts, despite this being an area we flagged for attention in spring 2020. In our view there has been insufficient senior level focus on cost control before; but HS2 Ltd says it is now implementing changes to increase its focus on cost control, for example through new senior roles and better management information. The Department has also set out its intention to bear down on the costs of Phase 1, help HS2 Ltd to change its culture on cost control, and strengthen its own governance and control of the programme with increased oversight and reduced delegation.

**Recommendation 2: *The Department and HS2 Ltd should set out in its next six-monthly update:***

- *Progress in recruitment of Executive and Non-Executive Board roles at HS2 Ltd.*
- *How they are going to ensure that effective cost controls, oversight, transparency, design, and contracting are put in place so that cost overruns and delays which have been a constant problem throughout the whole HS2 project will now be brought under acceptable and properly accountable control.*
- *Progress in reviewing existing contracts to ensure that contractors are now incentivised to minimise costs.*

3. **The Department and HS2 Ltd do not yet know what the impact of the decision to cancel Phase 2 will be on the HS2 programme and how HS2 Ltd will need to adapt so it can be successfully delivered.** HS2 Ltd and the Department need to work through in detail how they will close-down work on the cancelled sections of HS2. The Department does not yet understand how the high-speed trains will operate as part of the rail network or how the HS2 line will connect to the West Coast Mainline to maximise benefits from Phase 1. For example, trains designed for the high-speed line will likely be slower when on the West Coast Mainline compared to the existing tilting rolling stock as they will not be able to travel on the older track infrastructure at the speeds they were designed for. It will also need to identify ways to resolve impacts on other projects, such as Northern Powerhouse Rail which will need a new revised scope. HS2 Ltd acknowledges that it needs to think about the capabilities the organisation needs to complete the tasks ahead. HS2 Ltd says, however, that although it has flexibility in the pay it can offer, competitors can offer much higher salaries still, impacting on its recruitment and retention.

**Recommendation 3: *The Department and HS2 Ltd should set out in its next six-monthly update:***

- *Progress in establishing what it needs to do to amend Phase 1 and manage the closedown of the other phases.*
- *The work HS2 Ltd has done in re-establishing the organisation to deliver the revised programme, including identifying the skills and capability it requires.*

4. **Developing Euston is dependent on attracting private finance to pay for it, but the Department does not yet have any plan for how to do so and has to make investment decisions soon to protect long-term value for money.** Despite the intention to scale back the station itself compared with previous plans, redevelopment work at Euston remains a huge and complex project. Government has redirected £6.5 billion (in 2023 prices) of expenditure away from Euston, and the Department is now looking for private funding to cover the costs of the re-scoped Euston station and the over-site development. It is also considering ways the private sector might contribute towards the cost of tunnelling from Old Oak Common to Euston. The Department has previously had more modest proposals for private sector investment



at Euston rejected by HM Treasury due to the risks involved. The Department told us there is ‘in principle’ interest from the private sector, but that it needs to decide on the financing model. The Department does not yet have a plausible or detailed proposition it could take to the market and it is likely to take significant time to develop one. There are urgent decisions the Department must make on funding the tunnelling from Old Oak Common to Euston or it will incur much greater costs from stopping and restarting work.

**Recommendation 4: *The Department should:***

- a) *Develop plans for a range of private investment scenarios, including different levels of public finance, as part of its consideration of how to progress with the station at Euston; and*
- b) *Decide soon how to proceed with the tunnelling from Old Oak Common to Euston to best protect value for the taxpayer.*

5. **The Department and HS2 Ltd do not yet know when they will dispose of land and property no longer needed and how they will balance different interests.** The Department has spent over £600 million on land and property (in 2019 prices) along the section of the route that has now been cancelled. Part of this land may be required for other projects, such as Northern Powerhouse Rail, but the Department is looking to release land for other purposes quickly. When disposing of the land, HS2 Ltd and the Department will need to ensure that this is done in a way that protects the taxpayer as well as local interests, while also being fair to those who have had their properties compulsorily purchased. The sale of land and property can take many years, with individuals seeking to buy back land no longer needed for Phase 1 finding the process difficult and lengthy. There is a moral expectation that government should expedite opportunities for people who wish to buy back their land and property where they have been required to sell it.

**Recommendation 5: *The Department and HS2 Ltd should, alongside the Treasury Minute response, report to the Committee their plan for land and property disposal. This plan should include:***

- *how they will factor in the need for value for money for the taxpayer and the needs of those who have been affected; and*
- *how they will learn the lessons from land and property sales already occurring as part of Phase 1 and from other property disposal programmes across government.*

6. **The Department has yet to finalise what the redirected £36 billion (in 2023 prices) originally intended for the cancelled HS2 phases will fund or decide on when these projects can be expected to start.** The Department has redirected the £36 billion that would have been spent on HS2 Phases 2a, 2b and East to a large portfolio of different road and rail projects through ‘Network North’. This funding will be available over the period up to 2041, very roughly mirroring the timings of when it would have been spent on HS2. The Department has announced how some of this funding will be redirected, such as support for bus services and additional funds for mayoral combined authorities. The Department says that the list of

alternative investments contained in Network North would go through normal business case processes to be approved and while some projects are well advanced, other projects still require a significant amount of further work. There is not yet a list, with expected costs and benefits, of what projects the Department expects will be delivered over the long-term with the redirected funds.

***Recommendation 6: The Department should, alongside its Treasury Minute response, report to the Committee on how it intends to report and update the list of projects by region that will be funded through money redirected to Network North, over what timescale projects will be delivered, and how it will ensure value for money will be achieved.***

# 1 Value for money of HS2 Phase 1

1. This Committee has reported regularly on progress with the High Speed 2 programme over the last decade. Our first report was in 2013 and even at that early stage we were warning about an emerging pattern of costs increasing, benefits decreasing, and the apparent lack of the necessary commercial expertise to oversee the programme. We continued to report our concerns over the years, for example being critical about the lack of transparency over increasing costs, about some of the decisions taken by management, and about engagement with the people, communities and businesses near the route. Our most recent report before this one was in July 2023, and focused on the proposed High Speed 2 station at Euston. Amongst other things we noted that the budget for Euston had proved completely unrealistic even before considering the impact of inflation, and that Parliament had again not had the transparency it needed on the likelihood of cost increases.<sup>1</sup>

2. We recalled the Department for Transport (the Department) and HS2 Ltd to give further evidence in November 2023. The Department is the sponsor of the HS2 programme and HS2 Ltd is responsible for delivering it. Our evidence session followed government's announcement on 4 October to continue with HS2 from Euston to the West Midlands (Phase 1) but not to continue with HS2 Phases 2a, 2b and East. At the same time the government announced that £36 billion (2023 prices) previously earmarked for HS2 would be redirected to other projects across the country. With the cornerstone of this plan being 'Network North', which would "drive better connectivity across the North and Midlands with faster journey times, increased capacity and more frequent, reliable services across rail, buses and roads."<sup>2</sup> The forecast date for initial HS2 services between Birmingham Curzon Street and Old Oak Common remains within the range of 2029 to 2033, with HS2 Ltd aiming for 2030.<sup>3</sup>

## The value for money of continuing with Phase 1

3. The Department wrote to us on 4 October alongside publication of the Accounting Officer Assessment of the decision to continue with Phase 1 of HS2. The Department's Accounting Officer stated in her letter "I should emphasise however that this is the VfM of the marginal decision to continue with Phase 1 at this stage in its delivery, in accordance with Green Book guidance. Taking an estimated range for the total costs of Phase 1 and assessing them against the estimated total benefits (i.e., including sunk costs and excluding remediation costs) would result in a BCR range significantly below 1 and would represent poor Value for Money."<sup>4</sup> The Accounting Officer said that at the time of her AO Assessment, the sunk costs figure had been £23 billion, but that it was probably somewhat higher now.<sup>5</sup> On 15 November 2023, the day before our evidence session, the Department

1 Committee of Public Accounts: [High Speed 2: a review of early programme preparation](#), 22nd Report of Session 2013–14, HC 478, 9 Sept 2013; [Progress with preparations for High Speed 2](#), 14th Report of Session 2016–17, HC 486, 14 Sept 2016; [High Speed 2 Annual Report and Accounts](#), 10th Report of Session 2017–19, HC 454, 15 Dec 2017; [High Speed 2: Spring 2020 Update](#), 3rd Report of Session 2019–21, HC 84, 17 May 2020; [HS2 Summer 2021](#), 17th Report of Session 2021–22, HC 329, 22 Sept 2021; [HS2 Euston](#), 63rd Report of Session 2022–23, HC 1004, 7 July 2023.

2 Government press release, [PM redirects HS2 funding to revolutionise transport across the North and Midlands](#), 4 October 2023

3 Q 56; [HS2 6-monthly report to Parliament: November 2023](#)

4 [Letter from DfT to PAC](#) (original dated 4 October, reissued on 14 November with correction to BCR range)

5 Q 15

had published its latest Six-monthly Report to parliament on HS2. That confirmed spend to date on Phase 1 of £24.6 billion (at 2019 prices).<sup>6</sup> The Accounting Officer also confirmed that remediation costs—the amount the Department would have to pay if Phase 1 were to be scrapped—would be £11 billion (2019 prices).<sup>7</sup> As well as excluding sunk costs in its AO assessment of the decision to continue with Phase 1, the Department also treated the avoidance of the £11 billion remediation cost as a benefit.<sup>8</sup>

4. The Accounting Officer also confirmed in that letter her assessment that “the decision to continue with HS2 between Euston and Birmingham meets the tests of regularity, propriety, Value for Money (VfM) and feasibility as set out in MPM.” She further explained in the letter “I have considered this assessment against a counterfactual of discontinuing Phase 1, rather than a counterfactual of continuing with all previous phases of the scheme. Not building Phases 2a and 2b reduces the benefits enabled by Phase 1 (principally up to 8 trains per hour, instead of up to 17 trains per hour) and therefore its VfM. However, under MPM and the Green Book it is usual to assess the Value for Money of planned expenditure, and not that of decisions to reduce or cancel expenditure which could result in different Value for Money, recognising that Ministers may always choose to cancel or forgo expenditure because priorities or available funding have changed.”<sup>9</sup>

5. The Accounting Officer’s letter to us also set out some assumptions used in the Department’s calculations of the Benefit-Cost-Ratio (BCR) for the continuation of Phase 1. These included: that sunk costs are excluded from the calculation; and that remediation costs (the costs which would be incurred if Phase 1 did not proceed, for example making sites safe) had been taken into account. The application of these and other assumptions had resulted in a BCR range for the continuation of Phase 1 between Euston and Birmingham Curzon Street of 1.1 to 1.8.<sup>10</sup> That is, benefits in the range of £1.10 to £1.80 for every £1 spent completing the project. The 4 October letter had stated a BCR range of 1.2 to 1.8, but it was reissued with the range 1.1 to 1.8, which the Department told us was a change due to having identified a transposition error in the calculation (rather than a change to the underlying assumptions).<sup>11</sup>

6. The Department told us that, despite the lower end of the BCR range being close to 1, even if it was reduced to 1 that would not reverse the assessment, on this basis, that continuing with Phase 1 was value for money. The Accounting Officer said she was not immediately concerned that the assessment was a risky one, describing it as “a fairly robust assessment and is sufficient to give me a significant degree of confidence that continuing at this point represents value for money.”<sup>12</sup>

7. The inclusion of an allowance for remediation costs if Phase 1 were to be discontinued, and the exclusion of sunk costs, had a significant impact on the calculation of a positive BCR in the range 1.1 to 1.8, and thus on the AO Assessment. In addition, the figures quoted for these elements are in 2019 prices and would be significantly higher in 2023 prices, though benefits would also be higher in 2023 terms.<sup>13</sup> The Accounting Officer

---

6 [HS2 6-monthly report to Parliament: November 2023](#)

7 Q 15

8 Q 20

9 [Letter from DfT to PAC](#) (original dated 4 October, reissued on 14 November with correction to BCR range)

10 [Q 46; Letter from DfT to PAC](#) (original dated 4 October, reissued on 14 November with correction to BCR range)

11 Q 12

12 Qq 12, 13

13 Qq 15–17

reiterated the point she had previously emphasised in her letter, stating that “if you step back, as it were, and look at the totality of benefits and of costs as if you were starting on day 1 with Phase 1, it would not achieve value for money.”<sup>14</sup>

8. The Department told us that a full, revised business case will need to be produced for Phase 1, taking account of what it now knows about costs, the changes to scope and what that means for the overall benefits.<sup>15</sup> The Department said that key benefits remain – such as increased capacity, journey times and wider economic benefits from investment and regeneration around stations.<sup>16</sup> But not building 2a and 2b reduces additional capacity and the possibility of faster journeys north of Birmingham, and the previous business case depended on delivering 2a and 2b.<sup>17</sup> The Department said that there is undeniably more work to do to get to the new business case, as it represents a significant reset of the programme, and it will need to do further work both to figure out costs and on the benefits that can now be delivered. It told us it would be doing that work in the first half of 2024.<sup>18</sup> The Department told us it would take longer than that to produce a detailed plan for a privately funded Euston development.<sup>19</sup>

## Cost escalation

9. In our previous reports we have regularly raised concerns about escalating costs and cost forecasts for the HS2 programme. For example, in our May 2020 report we commented that “The High Speed Two programme has gone badly off-course and is now estimated to cost up to £88 billion, significantly more than the original budget of £55.7 billion (both figures are 2015 prices)”.<sup>20</sup> In our September 2021 report we noted that “The programme’s funding was reset in 2020 and is now expected to cost a total of between £72 billion and £98 billion (2019 prices). The Phase One budget is £44.6 billion including almost £10 billion of contingency (2019 prices).”<sup>21</sup>

10. HS2 Ltd’s most recent estimate for the cost of Phase 1 is that it will be in the range £49 billion to £57 billion (2019 prices). It cites a range of issues as the cause of increases, including “design performance, delivery productivity, consenting delays, and a difficult operating environment with COVID-19 and the Ukraine War affecting the supply chain.” In particular it also cites the increased cost of ‘Main Work Civils’. The Government disagrees with this forecast because a) it was drawn up by HS2 Ltd before being told of the decision to cancel Phase 2 and b) because the Department makes different assumptions on how much cost risk remains addressable. The Department’s most recently published estimate is a range of £45 billion to £54 billion (2019 prices) for the cost of Phase 1.<sup>22</sup> After our evidence session, when giving evidence to the Transport Committee in January 2024, HS2 Ltd estimated that bringing its estimate in 2019 prices up to 2023–24 prices would

---

14 Q 17

15 Q 25

16 Qq 21, 24

17 Qq 26, 37

18 Qq 27, 30, 31, 37

19 Qq 32, 33

20 Committee of Public Accounts: [High Speed 2: Spring 2020 Update](#), 3rd Report of Session 2019–21, HC 84, 17 May 2020

21 Committee of Public Accounts; [HS2 Summer 2021](#), 17th Report of Session 2021–22, HC 329, 22 Sept 2021

22 [HS2 6-monthly report to Parliament: November 2023](#)

add a further £8 billion to £10 billion to the cost of Phase 1. It said that construction inflation over the past three years had been 27%, with, for example, steel rising by 47%, rebar by 53%, and concrete by 48%.<sup>23</sup>

11. HS2 Ltd told us that its cost estimate had been the result of much detailed analysis and many meetings, all done transparently with the Department. It told us that while Ministers had committed to an opening date between 2029 and 2033, HS2 Ltd was well within that range at the moment, and was aiming for 2030.<sup>24</sup> The Department said that it had worked off the same data and been in the same meetings as HS2 Ltd when coming up with its own overlapping but lower forecast range of costs. But it said it had taken different views to HS2 Ltd on the extent to which risks could be mitigated. The Department accepted that it and HS2 Ltd would have to bottom out differences and reach an agreed range in the next stage of work.<sup>25</sup> But even the Department's lowest cost estimate is higher than the reset Phase 1 budget of £44.6 billion (2019 prices), so the Department is projecting to need more money than has been allocated and will need to agree funding for that with the Treasury.<sup>26</sup>

12. To explain cost increases since 2020, the Department pointed to several factors including: Covid, inflation, Ukraine, the supply chain and the scale of the cost of dealing with 'planning and consenting'. It said that poor cost information and cost reporting from the supply chain had been a significant contributing factor, and that financial and risk management broadly had not been as robust and as good as it needed to be. The Department acknowledged the need for HS2 Ltd to focus on building the organisation, the capability, the processes and the leadership to drive a relentless focus on cost control.<sup>27</sup>

13. HS2 Ltd told us more directly that 89% of the difference between the Departments' 2020 estimate of £44.6 billion and now was about how the Main Works Civils contracts were manifesting. It said that the Government's decision to let cost-plus contracts, with few incentives and penalties, had left HS2 Ltd without any real levers on contractors to do better in relation to schedule and costs. The Department then agreed that the Main Works Civils had been the principal driver of cost increase.<sup>28</sup> In our May 2020 report we had noted how the revised commercial model with main civil contractors had left HS2 Ltd (and therefore the taxpayer) bearing more of the risk of cost increases. We had pointed to the corresponding need for HS2 Ltd to ensure that it had the right commercial skills to manage these arrangements, and for the Department to be able to oversee and challenge HS2 Ltd's performance.<sup>29</sup> HS2 Ltd told us that the decision to let cost-plus contracts had not itself made the costs increases inevitable, and that there was the key factor to consider of how well the company had managed those contracts, as well as just the form of those contracts.<sup>30</sup>

---

23 Transport Committee, [Oral evidence: HS2: progress update](#), HC 85, Q 408

24 Qq 41, 55, 56

25 Qq 56, 58

26 Qq 83–85

27 Q 59

28 Qq 59, 60

29 Committee of Public Accounts: [High Speed 2: Spring 2020 Update](#), 3rd Report of Session 2019–21, HC 84, 17 May 2020

30 Q 95

14. In its October 2023 Command Paper on Network North and its new plans for completion of Phase 1, the Department stated that “We need to make changes quickly and decisively so the remainder of HS2 is delivered as cost effectively as possible. That means:

- a) Bearing down on the costs of Phase 1 and only delivering what is essential.
- b) Embedding a singular focus on cost control in HS2 Ltd and its supply chain and being prepared to take difficult decisions on contracts, scope and benefits to hold to budget.
- c) Reinforcing the leadership of HS2 Ltd, under Sir Jon Thompson, to change the culture on cost control with challenge from DfT, HMT and the IPA.
- d) Providing strengthened governance and control from the Government whilst this reset is developed and delivered, with increased oversight and reduced delegation.”<sup>31</sup>

15. On recent development in governance in HS2 Ltd, the company told us it had streamlined executive governance to focus on costs and deliverables, and improved management information significantly, and that it had also recruited two further finance directors and established a new sub-committee for finance and performance. HS2 Ltd said it had significantly strengthened the Board with two recent appointments, and would be making two further non-executive director appointments with a particular focus on cost control. It also said it was also introducing a new ‘chief railway officer’ post from January 2024 to integrate all elements of the new railway. The chief railway officer would report directly to the new chief executive. The new chief executive has not been appointed yet, and HS2 Ltd told us the question of salary was still with Ministers to consider, but a job description and person specification had been agreed.<sup>32</sup>

---

31 Department for Transport: [NETWORK NORTH: TRANSFORMING BRITISH TRANSPORT](#), CP 946, October 2023

32 Qq 6–11

## 2 Closing down HS2 Phase 2

---

### Impact of decision to cancel Phase 2

16. The Department’s November 2023 update to Parliament stated that “No decisions have been made on the train service that will run when HS2 is operational.”<sup>33</sup> The Department told us it had developed “an outline train specification that sets out an assumed service”, but before bringing it into service there would need to be proper consultation nearer the time. Final decisions would need to take account of the economic conditions and the demand at the time. It explained that some assumptions are more certain, for example between Birmingham and London, but it needed to work out how to optimise services beyond that, across HS2 and Network Rail, to optimise the whole corridor. The Department said it would continue to look at optimising the benefits of Phase 1 and what the optimal train service to run is, but final decisions would be made much closer to opening.<sup>34</sup>

17. The cancellation of other HS2 phases will inevitably result in some design changes to Phase 1. HS2 Ltd told us that the top of its list is the implications for how HS2 trains will join the West Coast Main Line. HS2 trains would have joined the line north of Manchester if Phase 2a were being built. But in order to travel on HS2 trains through to Manchester, Liverpool and Scotland, HS2 trains will now need to join it at Handsacre, which is near Lichfield.<sup>35</sup> Once the HS2 trains have joined the West Coast Main Line they will be limited to that line speed, rather than able to travel at faster HS2 line speeds, and likely be slower than the existing tilting Pendolino rolling stock.<sup>36</sup> HS2 Ltd described Handsacre junction as already being a choke point for the West Coast Main Line. It told us it was working with the Department to look at whether the junction needed to be bigger and what expansion might mean in terms of land and cost.<sup>37</sup>

18. We asked the Department about the impact of cancelling HS2 Phases 2 on other projects that would have had existing business cases dependent in part on Phases 2a or 2b. The Department highlighted the interdependency between 2b and Northern Powerhouse Rail and said that it would be some time before it had a business case for the revised scope of that. It said that while some of the programmes within Network North were well established, it did not yet have a business case for some of the others.<sup>38</sup>

19. We also asked whether any contracts would need to be cancelled in respect of Phase 2 and payments made to companies as a result. HS2 Ltd told us that for Phases 2a and 2b the number of contracts let was very small, but it was exposed to some legal challenge, the value of which exposure it estimated to be under £10 million.<sup>39</sup>

20. Notwithstanding the Board and Director level changes referenced above, HS2 Ltd also acknowledged that it needed to think about its capacity and capability throughout to deliver the task ahead. It told us it was going through that process and highlighted three areas it needed to address: more people to focus on railway systems; more skills to bear

---

33 [HS2 6-monthly report to Parliament: November 2023](#)

34 Qq 64–66

35 Q 61; Department for Transport: [NETWORK NORTH: TRANSFORMING BRITISH TRANSPORT](#), CP 946, October 2023 (page 18)

36 Qq 70, 71

37 Q 61

38 Qq 114, 115

39 Q 119



down on finances, getting the right information from the supply chain and whether it was on time, on schedule, and meeting quality standards; and more skills on managing and mitigating financial risk.<sup>40</sup> On recruitment and retention, HS2 Ltd told us that there was a significant attraction for people to work on HS2”, but that it was a competitive recruitment market, particularly for good contract managers. Although HS2 has some flexibility in what pay it can offer, it told us that it was exposed to an overheated market and people would therefore leave, especially when being offered double or even triple their current salaries.<sup>41</sup>

## Euston

21. In July 2023 we reported on how the Department’s previous plans for the HS2 station at Euston had proved to be unrealistic and unaffordable.<sup>42</sup> Alongside the October 2023 cancellation of HS2 phases 2, the Department acknowledged that previous plans for the station had been unaffordable, and announced that the station design would be stripped back to focus on delivering a station that works and can be open as soon as possible. The Department announced that it “will deliver a new Euston Quarter to provide much-needed homes”, appoint a development company (separate from HS2 Ltd) to manage delivery of the project, leverage private sector investment, and by so doing release £6.5 billion (2023 prices) of previously planned expenditure.<sup>43</sup>

22. The Department confirmed to us that “At the moment we are expecting the private sector to fund the station and all the development. The benefit for developers comes from the commercial housing development.”<sup>44</sup> It confirmed that this included looking for private funding to cover the whole cost of running from Old Oak Common to Euston.<sup>45</sup> We noted that the Treasury had previously rejected the idea of Euston being privately funded; the Department replied that the Treasury stance had changed and that “They are now very supportive of us seeking private sector-led investment.”<sup>46</sup> The Department told us that the expectation is that a development corporation will be set up to take the Euston plans forward, but that there are different sorts and it would be working with DLUHC and the Treasury “to develop the best possible plan to secure the ambition for Euston.”<sup>47</sup>

23. The Department confirmed it remains the Government’s ambition that Euston be the London terminus for HS2.<sup>48</sup> But it confirmed it was still expecting trains to stop at Old Oak Common for a period of time before Euston was developed, because Euston would not be up and running in the same timeframe. The Department could not give any date or range of dates for when it thought Euston might be delivered.<sup>49</sup>

24. We raised concerns about the risk of incurring significant additional cost later if contracts for the tunnel between Old Oak Common and Euston were not let in the coming months. The Department said there were significant phasing issues of this nature

---

40 Q 129

41 Q 132

42 Committee of Public Accounts: [HS2 Euston](#), 63rd Report of Session 2022–23, HC 1004, 7 July 2023

43 Department for Transport: [NETWORK NORTH: TRANSFORMING BRITISH TRANSPORT](#), CP 946, October 2023

44 Q 147

45 Q 149

46 Qq 147, 164–5

47 Qq 152–3

48 Q 160

49 Qq 155, 156

for the Euston redevelopment that it would have to address pragmatically. It recognised the issue that there is a dependency on getting the tunnelling away to open Old Oak Common and said that, ultimately, it might seek funds to compensate the Government for that tunnelling from the private sector as part of the wider development – “If there is a cash flow issue, the taxpayer will probably have to substitute for that in the short term.”<sup>50</sup> The Department told us that “The attractiveness of Euston and the high-speed station at Euston is only going to be realised if you have the approach into Old Oak Common. That is understood.”<sup>51</sup>

25. We raised the issue that private sector involvement and finding would be dependent on there being greater certainty on dealing with issues in and around Euston. The state of the general property market in the area and how much infrastructure the public sector provides will be critical factors in how much the private sector will pay for the whole site. The Department said it had started to discuss with Treasury Colleagues, the IPA and DLUHC how to start turning this into a proposition that would allow it to have a deeper engagement with the market in order to ensure and test appetite. It said that both the Secretary of State and the Chancellor have had conversations with developers who have said that in principle they can see lots of attractions.<sup>52</sup> But the Department recognised that there was a lot of work to do if the ambition of private sector funding is to be realised, noting that “We need to have a coherent and plausible position to interface sensibly with the private sector.”<sup>53</sup>

## Land and property disposal

26. HS2 Ltd told us it had spent £3.6 billion on land and property for Phase 1, and believed it had acquired more than 95% of the land it would require for Phase 1. It had spent £634 million on acquiring land and property for the HS2 phases that have now been scrapped – £273 million on Phase 2a, plus £201 million on 2b, plus £160 million on the eastern leg to Leeds.<sup>54</sup>

27. The Department said it needed to assess what land that had been acquired for Phase 2b might need to be retained for Northern Powerhouse Rail and for some local interests, where the local authorities would like to retain the land. It said that the Department and HS2 Ltd would need to make careful value for money assessments on releasing land back to the market in a way that meets local interests and protects the taxpayer. HS2 Ltd emphasised that release of Phase 2 land would take some time and not be a quick process, notably because of the six tests that made up the ‘Crichel Down’ rules.<sup>55</sup> HS2 Ltd said that, assuming the six tests were satisfied, former owners who had been compulsorily purchased would get first refusal to buy back at current market value.<sup>56</sup>

28. We highlighted the argument for there being a moral expectation that, having cancelled Phase 2, the Government should expedite the opportunity for people to be able to buy back their house or their property. HS2 Ltd acknowledged the point while also not wanting to commit to any timescales given the rules it had to follow and the

---

50 Qq 161–3

51 Q 166

52 Qq 166, 167

53 Q 168

54 Qq 50, 52

55 Q 122

56 Q 123

dependency on steers from Ministers. We also highlighted the argument for maximising return to the taxpayer, which could mean hanging on to property until the market improved. The Department said it was keen to ensure it respected that people had been individually impacted. It emphasised the need to consider both fairness to taxpayers and fairness to affected individuals, on which it would have to put advice to Ministers on the right balance between the two, and then enact the steer received.<sup>57</sup> The Department's Permanent Secretary and Accounting Officer said that, were she to be asked by Ministers to proceed in a way that was not consistent with the tests of *Managing Public Money*, then she would give that advice and seek a ministerial direction if required.<sup>58</sup>

29. We also highlighted that, where some Phase 1 land was going through the process of being returned (it could have been taken for temporary reasons such as utility diversions) the process had been painful and lengthy. HS2 Ltd said that land and property should be returned, once it is not needed anymore, to those who owned it before if they wanted it, subject to all of the associated rules. It said that HS2 Ltd and the Department ought to do that as fast as possible, while acknowledging that on Phase 1 it had been a "pretty slow trickle" so far. It also commented, however, that this was something of an improvement on previous policy which had been to only release any land and property at the end of the whole project. The Department added that it should look for opportunities to allow use of land no longer required if it benefits all parties to do so; for example to look at renting back rural land while the sale and purchase process goes through.<sup>59</sup>

---

57 Qq 124, 125

58 Q 127

59 Q 128

### 3 Network North

30. The Department has said that the decision not to proceed with HS2 phases 2a, 2b and East will unlock £36 billion (2023 prices) and that “every penny of the £19.8 billion committed to the Northern leg of HS2 will be reinvested in the North; every penny of the £9.6 billion committed to the Midlands leg will be reinvested in the Midlands; and the full £6.5 billion saved through our new arrangements for Euston will be spread across every other region in the country. This will be money additional to the local transport, road and rail budgets allocated at the last Spending Review and additional to what those organisations were expecting for the next decade.”<sup>60</sup> The Department told us these figures were assumed savings from not continuing with the HS2 phases, with the 2019 prices previously used inflated to 2023 prices.<sup>61</sup>

31. In its *Network North* paper the Department described a number of road and rail projects to be included in what will be funded from the £36 billion, subject to approval of business cases.<sup>62</sup> The Department told us that these “alternative investments” ranged from specific projects like Northern Powerhouse Rail to uplifts in city regional sustainable transport funding and local integrated transport funding, and that it would assess projects “in the normal way rather than as a bundle.”<sup>63</sup> It explained that “about half” of the £36 billion would, in effect, be given to other parties through devolved funding arrangements, with the principle being that it should be for mayors, local authorities and others to decide what the key priorities are in their areas.<sup>64</sup> The Department said that there are other specific projects, some of which are well advanced and some of which are going to take a very significant amount of further work.<sup>65</sup> The Department told us that the money would be spent broadly to the same timescales as it would have been under HS2, up to 2041, but with the potential of bringing benefits earlier.<sup>66</sup>

32. The Department told us it had already announced separately how some of this funding will be redirected.<sup>67</sup> For example, on 23 October it announced a £150 million reallocation of HS2 funding to support bus services.<sup>68</sup> It also announced additional funds for mayoral combined authorities to be provided through City Region Sustainable Transport Settlements.<sup>69</sup> In written evidence provided after the session the Department added that it had made a commitment to increase the government contribution to ‘most existing Major Road Network and Large Local Major road schemes’ from 85% to 100%, subject to business case approval.<sup>70</sup> We asked when there would be a profiled list, with costs, of what is going to be delivered with the £36 billion. The Department said it would be wanting that internally and would talk to Ministers about how to provide transparency by making some of it public.<sup>71</sup> In written evidence provided after the session, the Department added

60 Department for Transport: [NETWORK NORTH: TRANSFORMING BRITISH TRANSPORT](#), CP 946, October 2023 (page 23)

61 Q 141

62 Department for Transport: [NETWORK NORTH: TRANSFORMING BRITISH TRANSPORT](#), CP 946, October 2023

63 Qq 112, 113

64 Q 145

65 Q 145

66 Qq 114, 142

67 Q 143

68 [Major £150 million funding boost for local bus services as fare cap set to be extended – GOV.UK \(www.gov.uk\)](#)

69 [Network North CRSTS2 indicative allocations, 4 October 2023 - GOV.UK \(www.gov.uk\); q143](#)

70 [Correspondence from the Department for Transport to the Public Accounts Committee, dated 8 December 2023](#)

71 Q 143

that it was working closely with Number 10 and the Cabinet Office to deliver the Network North programme effectively and to share public updates on progress against projects and schemes included in the announcement regularly.<sup>72</sup>

---

72 [Correspondence from the Department for Transport to Public Accounts Committee, dated 8 December 2023](#)  
Q 143

# Formal minutes

---

**Wednesday 24 January 2024**

## **Members present**

Dame Meg Hillier, in the Chair

Paula Barker

Olivia Blake

Sir Geoffrey Clifton-Brown

Ben Lake

Anne Marie-Morris

## **HS2 and Euston**

Draft Report (*HS2 and Euston*), proposed by the Chair, brought up and read.

*Ordered*, That the draft Report be read a second time, paragraph by paragraph.

Paragraphs 1 to 32 read and agreed to.

Summary agreed to.

Introduction agreed to.

Conclusions and recommendations agreed to.

*Resolved*, That the Report be the Tenth Report of the Committee to the House.

*Ordered*, That the Chair make the Report to the House.

*Ordered*, That embargoed copies of the Report be made available (Standing Order No. 134).

## **Adjournment**

Adjourned till Monday 5 February at 3.30 p.m.

## Witnesses

---

The following witnesses gave evidence. Transcripts can be viewed on the [inquiry publications page](#) of the Committee's website.

### Thursday 16 November 2023

**Alan Over**, Director General High Speed Rail Group and SRO for HS2, Department for Transport; **Dr Nick Bisson**, Integrated Rail Plan and Northern Powerhouse Rail, Department for Transport; **Sir Jon Thompson KCB**, Executive Chair, High Speed Two (HS2) Ltd; **Dame Bernadette Kelly DCB**, Permanent Secretary, Department for Transport

[Q1-171](#)

## Published written evidence

---

The following written evidence was received and can be viewed on the [inquiry publications page](#) of the Committee's website.

HS2 INQ numbers are generated by the evidence processing system and so may not be complete.

- 1 Bosi, Mr. Andrew ([HS20011](#))
- 2 Bruce, Lieutenant Colonel Andrew ([HS20002](#))
- 3 BusinessLDN ([HS20004](#))
- 4 Cordiner, Mr Andrew ([HS20001](#))
- 5 Gross, Michael ([HS20005](#))
- 6 High Speed Rail Group ([HS20006](#))
- 7 LB Camden ([HS20007](#))
- 8 Manchester City Council ([HS20008](#))
- 9 Smith, Chris ([HS20003](#))
- 10 Transport for Greater Manchester ([HS20010](#))
- 11 Watford Rail User Group; and Abbey Line Rail User Group (Watford – St Albans line) ([HS20009](#))

# List of Reports from the Committee during the current Parliament

---

All publications from the Committee are available on the [publications page](#) of the Committee's website.

## Session 2023–24

Number	Title	Reference
1st	The New Hospital Programme	HC 77
2nd	The condition of school buildings	HC 78
3rd	Revising health assessments for disability benefits	HC 79
4th	The Department for Work & Pensions Annual Report and Accounts 2022–23	HC 290
5th	Government's programme of waste reforms	HC 333
6th	Competition in public procurement	HC 385
7th	Resilience to flooding	HC 71
8th	Improving Defence Inventory Management	HC 66
9th	Whole of Government Accounts 2020–21	HC 65

## Session 2022–23

Number	Title	Reference
1st	Department for Business, Energy & Industrial Strategy Annual Report and Accounts 2020–21	HC 59
2nd	Lessons from implementing IR35 reforms	HC 60
3rd	The future of the Advanced Gas-cooled Reactors	HC 118
4th	Use of evaluation and modelling in government	HC 254
5th	Local economic growth	HC 252
6th	Department of Health and Social Care 2020–21 Annual Report and Accounts	HC 253
7th	Armoured Vehicles: the Ajax programme	HC 259
8th	Financial sustainability of the higher education sector in England	HC 257
9th	Child Maintenance	HC 255
10th	Restoration and Renewal of Parliament	HC 49
11th	The rollout of the COVID-19 vaccine programme in England	HC 258
12th	Management of PPE contracts	HC 260
13th	Secure training centres and secure schools	HC 30
14th	Investigation into the British Steel Pension Scheme	HC 251
15th	The Police Uplift Programme	HC 261



<b>Number</b>	<b>Title</b>	<b>Reference</b>
16th	Managing cross-border travel during the COVID-19 pandemic	HC 29
17th	Government's contracts with Randox Laboratories Ltd	HC 28
18th	Government actions to combat waste crime	HC 33
19th	Regulating after EU Exit	HC 32
20th	Whole of Government Accounts 2019–20	HC 31
21st	Transforming electronic monitoring services	HC 34
22nd	Tackling local air quality breaches	HC 37
23rd	Measuring and reporting public sector greenhouse gas emissions	HC 39
24th	Redevelopment of Defra's animal health infrastructure	HC 42
25th	Regulation of energy suppliers	HC 41
26th	The Department for Work and Pensions' Accounts 2021–22 – Fraud and error in the benefits system	HC 44
27th	Evaluating innovation projects in children's social care	HC 38
28th	Improving the Accounting Officer Assessment process	HC 43
29th	The Affordable Homes Programme since 2015	HC 684
30th	Developing workforce skills for a strong economy	HC 685
31st	Managing central government property	HC 48
32nd	Grassroots participation in sport and physical activity	HC 46
33rd	HMRC performance in 2021–22	HC 686
34th	The Creation of the UK Infrastructure Bank	HC 45
35th	Introducing Integrated Care Systems	HC 47
36th	The Defence digital strategy	HC 727
37th	Support for vulnerable adolescents	HC 730
38th	Managing NHS backlogs and waiting times in England	HC 729
39th	Excess Votes 2021–22	HC 1132
40th	COVID employment support schemes	HC 810
41st	Driving licence backlogs at the DVLA	HC 735
42nd	The Restart Scheme for long-term unemployed people	HC 733
43rd	Progress combatting fraud	HC 40
44th	The Digital Services Tax	HC 732
45th	Department for Business, Energy & Industrial Strategy Annual Report and Accounts 2021–22	HC 1254
46th	BBC Digital	HC 736
47th	Investigation into the UK Passport Office	HC 738
48th	MoD Equipment Plan 2022–2032	HC 731
49th	Managing tax compliance following the pandemic	HC 739

<b>Number</b>	<b>Title</b>	<b>Reference</b>
50th	Government Shared Services	HC 734
51st	Tackling Defra's ageing digital services	HC 737
52nd	Restoration & Renewal of the Palace of Westminster – 2023 Recall	HC 1021
53rd	The performance of UK Security Vetting	HC 994
54th	Alcohol treatment services	HC 1001
55th	Education recovery in schools in England	HC 998
56th	Supporting investment into the UK	HC 996
57th	AEA Technology Pension Case	HC 1005
58th	Energy bills support	HC 1074
59th	Decarbonising the power sector	HC 1003
60th	Timeliness of local auditor reporting	HC 995
61st	Progress on the courts and tribunals reform programme	HC 1002
62nd	Department of Health and Social Care 2021–22 Annual Report and Accounts	HC 997
63rd	HS2 Euston	HC 1004
64th	The Emergency Services Network	HC 1006
65th	Progress in improving NHS mental health services	HC 1000
66th	PPE Medpro: awarding of contracts during the pandemic	HC 1590
67th	Child Trust Funds	HC 1231
68th	Local authority administered COVID support schemes in England	HC 1234
69th	Tackling fraud and corruption against government	HC 1230
70th	Digital transformation in government: addressing the barriers to efficiency	HC 1229
71st	Resetting government programmes	HC 1231
72nd	Update on the rollout of smart meters	HC 1332
73rd	Access to urgent and emergency care	HC 1336
74th	Bulb Energy	HC 1232
75th	Active travel in England	HC 1335
76th	The Asylum Transformation Programme	HC 1334
77th	Supported housing	HC 1330
78th	Resettlement support for prison leavers	HC 1329
79th	Support for innovation to deliver net zero	HC 1331
80th	Progress with Making Tax Digital	HC 1333
1st Special Report	Sixth Annual Report of the Chair of the Committee of Public Accounts	HC 50

<b>Number</b>	<b>Title</b>	<b>Reference</b>
2nd Special Report	Seventh Annual Report of the Chair of the Committee of Public Accounts	HC 1055

### Session 2021–22

<b>Number</b>	<b>Title</b>	<b>Reference</b>
1st	Low emission cars	HC 186
2nd	BBC strategic financial management	HC 187
3rd	COVID-19: Support for children’s education	HC 240
4th	COVID-19: Local government finance	HC 239
5th	COVID-19: Government Support for Charities	HC 250
6th	Public Sector Pensions	HC 289
7th	Adult Social Care Markets	HC 252
8th	COVID 19: Culture Recovery Fund	HC 340
9th	Fraud and Error	HC 253
10th	Overview of the English rail system	HC 170
11th	Local auditor reporting on local government in England	HC 171
12th	COVID 19: Cost Tracker Update	HC 173
13th	Initial lessons from the government’s response to the COVID-19 pandemic	HC 175
14th	Windrush Compensation Scheme	HC 174
15th	DWP Employment support	HC 177
16th	Principles of effective regulation	HC 176
17th	High Speed 2: Progress at Summer 2021	HC 329
18th	Government’s delivery through arm’s-length bodies	HC 181
19th	Protecting consumers from unsafe products	HC 180
20th	Optimising the defence estate	HC 179
21st	School Funding	HC 183
22nd	Improving the performance of major defence equipment contracts	HC 185
23rd	Test and Trace update	HC 182
24th	Crossrail: A progress update	HC 184
25th	The Department for Work and Pensions’ Accounts 2020–21 – Fraud and error in the benefits system	HC 633
26th	Lessons from Greensill Capital: accreditation to business support schemes	HC 169
27th	Green Homes Grant Voucher Scheme	HC 635
28th	Efficiency in government	HC 636

<b>Number</b>	<b>Title</b>	<b>Reference</b>
29th	The National Law Enforcement Data Programme	HC 638
30th	Challenges in implementing digital change	HC 637
31st	Environmental Land Management Scheme	HC 639
32nd	Delivering gigabitcapable broadband	HC 743
33rd	Underpayments of the State Pension	HC 654
34th	Local Government Finance System: Overview and Challenges	HC 646
35th	The pharmacy early payment and salary advance schemes in the NHS	HC 745
36th	EU Exit: UK Border post transition	HC 746
37th	HMRC Performance in 2020–21	HC 641
38th	COVID-19 cost tracker update	HC 640
39th	DWP Employment Support: Kickstart Scheme	HC 655
40th	Excess votes 2020–21: Serious Fraud Office	HC 1099
41st	Achieving Net Zero: Follow up	HC 642
42nd	Financial sustainability of schools in England	HC 650
43rd	Reducing the backlog in criminal courts	HC 643
44th	NHS backlogs and waiting times in England	HC 747
45th	Progress with trade negotiations	HC 993
46th	Government preparedness for the COVID-19 pandemic: lessons for government on risk	HC 952
47th	Academies Sector Annual Report and Accounts 2019/20	HC 994
48th	HMRC's management of tax debt	HC 953
49th	Regulation of private renting	HC 996
50th	Bounce Back Loans Scheme: Follow-up	HC 951
51st	Improving outcomes for women in the criminal justice system	HC 997
52nd	Ministry of Defence Equipment Plan 2021–31	HC 1164
1st Special Report	Fifth Annual Report of the Chair of the Committee of Public Accounts	HC 222

### Session 2019–21

<b>Number</b>	<b>Title</b>	<b>Reference</b>
1st	Support for children with special educational needs and disabilities	HC 85
2nd	Defence Nuclear Infrastructure	HC 86
3rd	High Speed 2: Spring 2020 Update	HC 84
4th	EU Exit: Get ready for Brexit Campaign	HC 131

<b>Number</b>	<b>Title</b>	<b>Reference</b>
5th	University technical colleges	HC 87
6th	Excess votes 2018–19	HC 243
7th	Gambling regulation: problem gambling and protecting vulnerable people	HC 134
8th	NHS capital expenditure and financial management	HC 344
9th	Water supply and demand management	HC 378
10th	Defence capability and the Equipment Plan	HC 247
11th	Local authority investment in commercial property	HC 312
12th	Management of tax reliefs	HC 379
13th	Whole of Government Response to COVID-19	HC 404
14th	Readying the NHS and social care for the COVID-19 peak	HC 405
15th	Improving the prison estate	HC 244
16th	Progress in remediating dangerous cladding	HC 406
17th	Immigration enforcement	HC 407
18th	NHS nursing workforce	HC 408
19th	Restoration and renewal of the Palace of Westminster	HC 549
20th	Tackling the tax gap	HC 650
21st	Government support for UK exporters	HC 679
22nd	Digital transformation in the NHS	HC 680
23rd	Delivering carrier strike	HC 684
24th	Selecting towns for the Towns Fund	HC 651
25th	Asylum accommodation and support transformation programme	HC 683
26th	Department of Work and Pensions Accounts 2019–20	HC 681
27th	Covid-19: Supply of ventilators	HC 685
28th	The Nuclear Decommissioning Authority's management of the Magnox contract	HC 653
29th	Whitehall preparations for EU Exit	HC 682
30th	The production and distribution of cash	HC 654
31st	Starter Homes	HC 88
32nd	Specialist Skills in the civil service	HC 686
33rd	Covid-19: Bounce Back Loan Scheme	HC 687
34th	Covid-19: Support for jobs	HC 920
35th	Improving Broadband	HC 688
36th	HMRC performance 2019–20	HC 690
37th	Whole of Government Accounts 2018–19	HC 655
38th	Managing colleges' financial sustainability	HC 692

<b>Number</b>	<b>Title</b>	<b>Reference</b>
39th	Lessons from major projects and programmes	HC 694
40th	Achieving government's long-term environmental goals	HC 927
41st	COVID 19: the free school meals voucher scheme	HC 689
42nd	COVID-19: Government procurement and supply of Personal Protective Equipment	HC 928
43rd	COVID-19: Planning for a vaccine Part 1	HC 930
44th	Excess Votes 2019–20	HC 1205
45th	Managing flood risk	HC 931
46th	Achieving Net Zero	HC 935
47th	COVID-19: Test, track and trace (part 1)	HC 932
48th	Digital Services at the Border	HC 936
49th	COVID-19: housing people sleeping rough	HC 934
50th	Defence Equipment Plan 2020–2030	HC 693
51st	Managing the expiry of PFI contracts	HC 1114
52nd	Key challenges facing the Ministry of Justice	HC 1190
53rd	Covid 19: supporting the vulnerable during lockdown	HC 938
54th	Improving single living accommodation for service personnel	HC 940
55th	Environmental tax measures	HC 937
56th	Industrial Strategy Challenge Fund	HC 941